

SAFETY ALERT

The below information has been issued on behalf of the Effic to make others aware of the potential risks and possible precautions to take in order to avoid these.



Date/Time of Incident:

05/07/2021

-

Type of Incident:

Near miss.

Nature of Incident/Injury:

-

Details of Incident:

The shotcrete silo was underlaid with wooden posts. On the day of the incident, the silo was filled. The total weight was about 43 tons. During the day, the silo tilted to the side and eventually fell onto a garage. The garage was completely destroyed. The cars inside were totally damaged.





Root cause (if known):

Click here to enter text.

**Action Taken,
Lessons Learnt:**

The installation site must be level and load-bearing. Observe the manufacturer's maximum permissible angle of inclination. If the load-bearing capacity of the ground is insufficient, construct a foundation. Observe the necessary safety distances to excavations and slopes. Pay attention to settlements during filling.